

St. Mary's University
Outback Sewer Relocation

Construction of New Residence Hall

Phase One – Install New Sewer Line

1. Close parking (selected spaces) in Lot N on Thursday 1/31/08 at 3:00 p.m. as indicated on Diagram 1.
2. Material delivery to open parking spaces on survey 2/1/08. However, normal two-way traffic through Lot N will be permitted as shown on Diagram 1.
3. Monday Feb. 4 to Friday Feb. 8 as indicated on Diagram 2, traffic will follow warning signs. Begin sewer installation on east-west run. If drive lane is restricted to less than 20' flag men will be provided. All ditches will be back filled with loose fill and covered with steel plates after working hours. Please drive carefully.
4. Saturday Feb. 9 to Sunday Feb. 10 & Saturday Feb. 16 to Sunday Feb. 17, traffic will follow warning signs as noted on Diagram 3. Lot R & Lot O enter and exit by temporary road as shown on Diagram 3. Contractor will install sewer across drive.
5. Monday Feb. 11 to Friday Feb. 15, follow warning signs as noted on Diagram 4.
6. Begin sewer on north-south run. Same conditions apply for handling driveway and open ditches. Complete new sewer installation Friday Feb. 15. Access to Lot R & Lot O using Velasquez Drive

Phase Two- Remove Existing Sewer

7. Saturday Feb. 16 to Sunday Feb. 17. follow traffic Diagram 3 while contractor removes sewer line across the Velasquez Drive.
8. Monday Feb. 18 to Sunday Feb. 24. Contractor will finish removal of sewer by following either Diagram 2 or 4, depending on location of work.
9. Monday Feb. 25 Parking should be restored.

More information to follow as construction proceeds.